



## Measure E Bond Program MJC AG Animal Barn Facilities CONSTRUCTION UPDATE

Issue No. 05

**NOVEMBER 20, 2009**

### MJC AG ANIMAL BARN FACILITIES

**1. Work performed during week of  
11/16/09:**

- A.** Beef Unit - Excavate remaining column footings.
- B.** Excavate and set stanchion posts.
- C.** Excavate and prep feed bunker foundation.
- D.** Sheep Unit – Grade Building Pad.



**2. Work anticipated for week of  
11/23/09:**

- A.** Beef Unit – Pour feed bunker foundation.
- B.** Under slab rough electrical.
- C.** Under slab rough plumbing.
- D.** Sheep Unit – Grade corral area.



**Left: Beef Unit-Feed Bunker and Stanchion Posts  
Right: Sheep Unit-Building Pad**

### ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



<b>Access:</b>	Limited access at Shoemake Avenue gate to and from campus.
<b>Noise:</b>	From heavy equipment operation.
<b>Parking:</b>	No impact.
<b>Water off:</b>	None.
<b>Odors:</b>	None.
<b>Dust:</b>	From Grading Operations.
<b>Power outages:</b>	None.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [tmillman@kitchell.com](mailto:tmillman@kitchell.com)

