



# Measure E Bond Program MJC AG Animal Barn Facilities CONSTRUCTION UPDATE Issue No. 06

**JANUARY 29, 2010**

## MJC AG ANIMAL BARN FACILITIES

### 1. Work performed during week of 1/24/10:

- A. Installation of Metal Roof Sheeting, Beef
- B. Installation of rough plumbing, Sheep

### 2. Work anticipated for week of 1/31/10:

- A. Finish Metal Roof Sheeting, Beef
- B. Install sheet siding, Beef
- C. Grade for Slab on Grade (SOG), Sheep
- D. Pour SOG, Sheep



**Left: Beef - Erected Steel and SOG  
Right: Sheep - Footings in Place**

## ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



**Access:** No  
**Noise:** From fastening of metal roofing  
**Parking:** No impact.  
**Water off:** None.  
**Odors:** None.  
**Dust:** None.  
**Power outages:** None.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [tmillman@kitchell.com](mailto:tmillman@kitchell.com)

