



Measure E Bond Program
MJC AG Animal Barn Facilities
CONSTRUCTION UPDATE
Issue No. 07

FEBRUARY 5, 2010

MJC AG ANIMAL BARN FACILITIES

**1. Work performed during week of
2/1/10:**

- A.** Complete installation of Metal Roof Sheeting, Beef
- B.** Complete rough plumbing, Sheep
- C.** Grade Corral Area, Beef



Beef – Install Roof

**2. Work anticipated for week of
2/8/10:**

- A.** Install Girts and Bracing, Beef
- B.** Slab on Grade, Beef
- C.** Grade for Slab on Grade (SOG), Sheep
- D.** Install CMU Block, Sheep



Sheep – Underground Plumbing

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	Shoemake entrance near canal will be closed.
Noise:	None
Parking:	No impact.
Water off:	None.
Odors:	None.
Dust:	None.
Power outages:	None.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

