



Measure E Bond Program MJC Allied Health Building CONSTRUCTION UPDATE

Issue No. 01

SEPTEMBER 18, 2009

MJC ALLIED HEALTH BUILDING

1. Work performed during week of 9/14/09:

- A. Mobilized equipment to building site.
- B. Delivered sanitary sewer pipe.
- C. Installed temporary fence.
- D. Started demolishing existing utilities, asphalt paving and vegetation.
- E. Started staking building pad and utilities.



Demolishing Existing Utilities

2. Work anticipated for week of 9/21/09:

- A. Complete demolition of existing utilities.
- B. Start installing underground utilities.
- C. Finish staking building pad and utilities.



Off Hauling Demolished Asphalt Paving

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access:	Intermittent access to B street.
Noise:	From heavy equipment operation.
Parking:	None.
Water off:	None.
Odors:	None.
Dust:	Dust from demo activities.
Power outages:	None.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

