



Measure E Bond Program MJC Allied Health Building CONSTRUCTION UPDATE

Issue No. 02

SEPTEMBER 25, 2009

MJC ALLIED HEALTH BUILDING

1. Work performed during week of 9/21/09:

- A. Started over-excavating & grading of building pad.
- B. Continued demolishing existing utilities and vegetation.
- C. Continued staking building pad and utilities.

2. Work anticipated for week of 9/28/09:

- A. Finish over-excavating and grading of building pad.
- B. Start excavating footings.
- C. Complete demolition of existing utilities.
- D. Start installing underground utilities.
- E. Finish staking building pad and utilities.



Over-Excavating Building Pad



Stock Piling Soil Material

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: Intermittent access to B street.
Noise: From heavy equipment operation.
Parking: None.
Water off: None.
Odors: None.
Dust: Dust from demo & grading activities.
Power outages: None.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

