



Measure E Bond Program MJC Allied Health Building CONSTRUCTION UPDATE

Issue No. 04

OCTOBER 30, 2009

MJC ALLIED HEALTH BUILDING

1. Work performed during week of 10/26/09:

- A. Begin installing underslab plumbing.
- B. Continued installing underground sewer and storm drain piping.
- C. Staked all underground utilities.
- D. Demolished existing asphalt at northwest corner of site.

2. Work anticipated for week of 11/12/09:

- A. Install underground water and gas piping.
- B. Continue installing underground sanitary sewer and storm drain piping.
- C. Continue installing underslab plumbing.
- D. Continue staking utilities.



Installing Underground Storm Drain System



Installing Underground Storm Drain System

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: Intermittent access to B street.
Noise: From heavy equipment operation.
Parking: None.
Water off: None.
Odors: None.
Dust: Dust from site work activities.
Power outages: None.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

