



Measure E Bond Program MJC Allied Health Building CONSTRUCTION UPDATE

Issue No. 05

NOVEMBER 13, 2009

MJC ALLIED HEALTH BUILDING

1. Work performed during week of 11/9/09:

- A. Continued installing underground sanitary sewer and storm drain piping.
- B. Started installing underground fire water piping.
- C. Started installing temporary electrical power.

2. Work anticipated for week of 11/16/09:

- A. Continue installing underground sanitary sewer, storm drain and fire water piping.



Trenching for Underground Water Piping



Setting Post for Temporary Electrical Power

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: Intermittent access to B street.
Noise: From heavy equipment operation.
Parking: None.
Water off: None.
Odors: None.
Dust: Dust from site work activities.
Power outages: None.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

