



Measure E Bond Program MJC Allied Health Building CONSTRUCTION UPDATE

Issue No. 09

JANUARY 29, 2010

MJC ALLIED HEALTH BUILDING

1. Work performed during week of 1/25/10:

- A. Removed protective visqueen from slab and footings.
- B. Pumped water out of footings.



Pumping Water out of Footings

2. Work anticipated for week of 2/01/10:

- A. Remove rebar from footings.
- B. Clean muck in footings and clean rebar.
- C. Re-form footings and re-install rebar.



Removing Visqueen from Slab

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: Intermittent access to B street.
Noise: From heavy equipment operation.
Parking: None.
Water off: None.
Odors: None.
Dust: None.
Power outages: None.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

