



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 10

JANUARY 12, 2006

1. Work performed during week of 01/08/07:

- Completed west side footing forms at elevator/stairs location.
- Completed east side footing and stairs formwork.
- Completed installation of wall dowels at stage area.
- Installed forms and poured footings/pedestals at "C" Line.
- Continued basement slab demolition to install new utilities.
- Started installation of above slab plumbing in basement.
- Backfilled installed underground plumbing in basement
- Backfilled Little Theater area at new footings.
- Poured slab in-fill areas in basement.
- Completed north side abatement of lead containing wall tile.
- Poured concrete footings and pedestals along "C" Line.



North Side Wall Tile Demolished

2. Work anticipated for week of 01/15/07:

- Complete rebar installation and pour base slab at west side elevator/stairs location.
- Complete rebar installation and pour east side stairs and base slab.
- Start backfill at footings and pedestals along "C" Line.
- Start north side wall demolition.
- Excavate footing along 4 Line at Little Theater.
- Continue above slab basement plumbing.



Installing Rebar for East Side Stairs

3. Activities that may impact campus operations:

- Access: No access problems anticipated
- Noise: Construction equipment performing site work.
- Parking: Parking Lot F closed during construction.
- Power out: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell, Measure E Bond Program Manager, at 575-6991 or email motaya@kitchell.com

