



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 11

JANUARY 19, 2006

1. Work performed during week of 01/15/07:

- Poured footing for west side elevator/stairs.
- Poured footing for east side stairs.
- Started sandblast at basement and 1st floor shotcrete walls.
- Started wall rebar at basement and 1st floor shotcrete walls.
- Started Backfill for footings/pedestals at "C" Line.
- Completed basement slab demolition to install new utilities.
- Continued installation of above slab plumbing in basement.
- Backfilled installed underground plumbing in basement
- Demolished area of north side wall.



Pouring West Side Elevator/Stairs Footing

2. Work anticipated for week of 01/22/07:

- Start step footing and wall formwork at west side elevator/stairs location.
- Start wall formwork at east side stairs location.
- Pour basement slab in-fills and orchestra pit wall.
- Complete backfilling along "C" Line at Little Theater.
- Continue sandblast for basement and 1st floor shotcrete walls
- Continue installation of rebar at basement and 1st floor shotcrete walls.
- Start south side footing excavations at and near Little Theater.
- Deliver steel channels for attachment to north side of building.



North Side Wall Demolition

3. Activities that may impact campus operations:

- Access: No access problems anticipated
- Noise: Construction equipment performing site work.
- Parking: Parking Lot F closed during construction.
- Power out: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell, Measure E Bond Program Manager, at 575-6991 or email motaya@kitchell.com

