



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 12

JANUARY 26, 2006

1. Work performed during week of 01/22/07:

- Poured step footing at west side elevator/stairs.
- Poured basement slab in-fills and orchestra pit wall.
- Finished basement under slab electrical and plumbing.
- Continued wall rebar at 1st floor shotcrete walls.
- Finished backfill for footings/pedestals at "C" Line.
- Started wall formwork at east side stairs.
- Finished demolition at east and west auditorium entrances.
- Finished sandblasting basement and 1st floor shotcrete walls.
- Continued installing rebar at southwest corner wall.



Pouring West Side Elevator/Stairs Footing

2. Work anticipated for week of 01/29/07:

- Set-up crane for erection of north side steel.
- Deliver and install steel channels at north side of building.
- Begin deliver and installation of north side structural steel.
- Begin wall forms at west side elevator/stairs location.
- Install rebar and complete wall forms at east side stairs.
- Bring Little Theater area to sub-grade and excavate wall footing.
- Complete installation of rebar at 1st floor stage area shotcrete walls.
- Continue electrical and plumbing rough-in work.



East Side Stairs Wall Formwork

3. Activities that may impact campus operations:

- Access: Guarded access at South Street during steel erection.
- Noise: Construction equipment performing site work.
- Parking: Fewer South Street parking spaces for steel erection.
- Power out: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

