



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 13

FEBRUARY 2, 2007

1. Work performed during week of 01/29/07:

- Delivered steel channels and bolted to north side of building.
- Delivered 1st load of north side structural steel.
- Poured floor slab in electrical room.
- Continued wall forms at west side elevator/stairs.
- Constructed scaffolding at west side elevator/stairs.
- Poured wall at east side stairs.
- Completed wall rebar at stage area.
- Installed rebar at wall openings to be filled.
- Demolished slab for opening to basement from back stage.
- Graded at Little Theater and excavated adjacent footings.
- Cleaning ductwork and prefabricating electrical conduit.



Scaffolding at West Side Elevator/Stairs

2. Work anticipated for week of 02/05/07:

- Set-up crane, deliver metal decking and start erection of north side steel.
- Form and pour footings west of Little Theater.
- Continue wall forms at west side elevator/stairs.
- Excavate west side deep footing near elevator/stairs
- Strip east side stair wall forms, waterproof wall and backfill.
- Continue prefabricating electrical conduit.
- Continue cleaning ductwork.

3. Activities that may impact campus operations:

- Access: Guarded access at South Street during steel erection.
- Noise: Construction equipment for steel erection and sawcutting.
- Parking: Fewer South Street parking spaces for steel erection.
- Power out: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.



North Side Steel Channels Bolted Building

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

