



# Measure E Bond Program

## MJC Auditorium Alterations/Addition

### CONSTRUCTION UPDATE

Issue No. 14

**FEBRUARY 9, 2007**

#### **1. Work performed during week of 02/05/07:**

- a. Delivered north side structural steel and began erection.
- b. Completed wall forms at west side elevator/stairs.
- c. Waterproofed and backfilled east side stair wall.
- d. Laid out footings east of east side stairs.
- e. Poured C/5 footing and pier and backfilled.
- f. Poured 4 column footings along 4.5 Line.
- g. Completed rebar and forms for 1<sup>st</sup> floor wall in-fills.
- h. Completed rebar and forms for basement wall in-fills.
- i. Poured footing for wall inside Little Theater.
- j. Installed underground electrical conduit along "C" Line.
- k. Completed ductwork cleaning.



Erecting North Side Steel

#### **2. Work anticipated for week of 02/12/07:**

- a. Complete erection of north side structural steel, welds and bolting.
- b. Start metal decking at north side steel.
- c. Excavate and pour footings east of east side stairs.
- d. Install wall rebar at west side elevator/stairs.
- e. Install dowels, rebar and pour footing extension and pier at E1/5
- f. Continue electrical rough-in at Little Theater.
- g. Paint electrical room and various basement ceilings.

#### **3. Activities that may impact campus operations:**

- a. Access: Guarded access at South Street during steel erection.
- b. Noise: Construction equipment for steel erection and site work.
- c. Parking: Fewer South Street parking spaces for steel erection.
- d. Power out: None anticipated.
- e. Water off: None anticipated.
- f. Odors: No unusual odors are expected.
- g. Dust: No unusual dust is expected.



Welding Connection at North Side Steel

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email [shall@kitchell.com](mailto:shall@kitchell.com)

