



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 15

FEBRUARY 16, 2007

1. Work performed during week of 02/12/07:

- Welding braces at erected north side structural steel.
- Installing rebar at west side elevator/stairs wall forms.
- Completed footings east and south of east side stairs.
- Completed footing west of electrical room west wall.
- Installing block outs at walls to be shotcreted.
- Completed forms and rebar at Little Theater wall.
- Started parapet forms at existing south side building.
- Installed plumbing and electrical at north entrance.
- Installing rebar at west side elevator/stairs walls.
- Laid out mechanical openings at south side building roof.
- Installed backflow preventors.



Installing Rebar at East Side Footing

2. Work anticipated for week of 02/19/07:

- Complete erection of north side structural steel, welds and bolting.
- Start shotcreting at stage walls.
- Start stair wall footings and C/2 foundation on south side of building.
- Complete wall rebar at west side elevator/stairs.
- Complete forms for south side building parapet walls.
- Continue electrical rough-in at Little Theater.
- Paint electrical room and various basement ceilings.



Erecting Parapet Forms at South Building

3. Activities that may impact campus operations:

- Access: College Avenue lane closure planned in March.
- Noise: Construction equipment for shotcreting and site work.
- Parking: Fewer South Street parking spaces for steel erection.
- Power out: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

