



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 16

FEBRUARY 23, 2007

1. Work performed during week of 02/19/07:

- a. Completed north side structural steel installation.
- b. Shotcreted basement and 1st floor in-fills at existing walls.
- c. Shotcreted walls in stage area.
- d. Shotcreted wall in Little Theater
- e. Started shotcrete at new west side walls.
- f. Installing rebar and formwork at east side stem walls.
- g. Installed rebar for E/5 footing and pier.
- h. Continued parapet forms at existing south side building.
- i. Removing basement shotcrete formwork and scaffolding.
- j. Removing shotcrete formwork on the 1st floor.
- k. Abating lead paint at auditorium trusses.



Shotcreting SW Corner Shear Wall

2. Work anticipated for week of 02/26/07:

- a. Start metal decking at north side of building.
- b. Complete shotcreting operations.
- c. Build stem walls forms at east side stairs and between 5 and 6 lines on west side of building.
- d. Beginning foundation and pier for column E/6.
- e. Backfill around west side elevator/stairs stem wall and start finish floor slab.
- f. Continue electrical rough-in at Little Theater.
- g. Paint electrical room and various basement ceilings.



Stem Wall Forms Around East Side Stairs

3. Activities that may impact campus operations:

- a. Access: College Avenue lane closure planned in March.
- b. Noise: Construction equipment for shotcreting and site work.
- c. Parking: Fewer South Street parking spaces for steel erection.
- d. Power out: None anticipated.
- e. Water off: None anticipated.
- f. Odors: No unusual odors are expected.
- g. Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

