



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 17

MARCH 2, 2007

1. Work performed during week of 02/26/07:

- Installed roof metal decking at north side addition.
- Finished shotcreting SW corner shear wall.
- Finished shotcreting walls at west side elevator/stairs.
- Poured footing extensions and pier at E/5 location.
- Poured high slab in orchestra pit.
- Poured footings and stem walls around east side stairs.
- Poured existing south building parapet extensions.
- Started wrecking basement and 1st floor infill formwork.
- Started wrecking formwork at west side elevator/stairs.
- Installing waterproofing at west side elevator/stairs.
- Removing lead paint at auditorium trusses.



Pouring Parapet Extensions

2. Work anticipated for week of 03/05/07:

- Start 2nd floor metal decking at north side of building.
- Install miscellaneous steel framing in basement.
- Install backfill at E/5 column location.
- Install gravel for slab on grade at north building addition.
- Install beams and columns tiled to Little Theater new wall.
- Backfill walls at west side elevator/stairs.
- Install forms for north/south stem wall near 6 line.



Roof Decking at North Side Addition

3. Activities that may impact campus operations:

- Access: College Avenue lane closure planned in March.
- Noise: Construction equipment at north side additon.
- Parking: Fewer South Street parking spaces for steel erection.
- Power out: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

