



# Measure E Bond Program

## MJC Auditorium Alterations/Addition

### CONSTRUCTION UPDATE

Issue No. 18

**MARCH 9, 2007**

#### 1. Work performed during week of 03/05/07:

- Installed 2<sup>nd</sup> floor metal decking at north side addition.
- Installed forms and poured curbs at north side addition.
- Installed gravel sub-base at north side addition.
- Backfilled footing extensions and pier at E1/5 location.
- Partially backfilled area around west side elevator/stairs.
- Formed and poured footing at E1/6 location.
- Installed steel support lintels at basement and 1<sup>st</sup> floor.
- Installed steel support lintels at Little Theater.
- Installing sprinkler piping in basement.
- Installed north side under slab electrical/plumbing.
- Removed lead paint at auditorium trusses.



**Conduits From Basement Electrical Room**

#### 2. Work anticipated for week of 03/12/07:

- Pour north/south stem walls on west side of building.
- Pour north side addition slab-on-grade and 2<sup>nd</sup> floor deck.
- Pour roof topping at existing south side building.
- Start retrofit of auditorium trusses.
- Start basement mechanical ductwork.
- Start formwork for west side mechanical tunnel.
- Continue basement sprinkler and electrical rough-ins.



**West Side Waterproofing and Backfill**

#### 3. Activities that may impact campus operations:

- Access: College Avenue lane closure planned 04/02/07.
- Noise: Construction equipment on west site.
- Parking: Fewer South Street parking spaces for steel erection.
- Power out: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

