



# Measure E Bond Program

## MJC Auditorium Alterations/Addition

### CONSTRUCTION UPDATE

Issue No. 19

**MARCH 16, 2007**

#### 1. Work performed during week of 03/12/07:

- Poured concrete at 2nd floor deck of north building.
- Poured pier at grid lines E.1/6 north of elevator #2.
- Poured stem walls west of basement electrical room.
- Poured existing south building roof topping.
- Excavated for footing and pier at grid lines C/2.
- Excavated for west side vault and steam tunnel.
- Started Installation of basement mainline duct work.
- Started 1<sup>st</sup> floor sprinkler piping and duct work.
- Finished sprinkler pipe rough-in in basement.
- Finished abatement of existing south roof.



**2<sup>nd</sup> Floor Deck**

#### 2. Work anticipated for week of 03/19/07:

- Pour slab-on-grade at north building addition.
- Pour west side vault floor slab.
- Pour footing and pier at grid lines C/2.
- Start Auditorium truss reinforcement.
- Start work on steps at east side stairs and stairs in Basement.
- Finish demolition for mechanical electrical openings in existing walls.
- Continue 1<sup>st</sup> floor sprinkler piping and duct work.



**Working on Vault & Steam Tunnel**

#### 3. Activities that may impact campus operations:

- Access: College Avenue lane closure planned 04/02/07.
- Noise: Construction equipment on west site.
- Parking: Fewer South Street parking spaces for steel erection.
- Power out: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

