



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 20

MARCH 23, 2007

1. Work performed during week of 03/19/07:

- Poured concrete slab-on-grade at north building.
- Poured west side vault floor and formed walls.
- Poured basement ramp, stairs and housekeeping pads.
- Continued mechanical ductwork in basement.
- Poured orchestra pit lower slab-on-grade and stairs.
- Poured C/2 footing extensions and pier.
- Started steel angle reinforcement at auditorium trusses.
- Started backfill and reinforcement at east side stairs.
- Started installation of main switchgear in electrical room.
- Started mainline conduit to site pull box and switchgear.
- Stripped formwork at shotcrete walls.



Forming West Side Vault Walls

2. Work anticipated for week of 03/26/07:

- Pour west side vault walls.
- Start metal stud framing in the basement.
- Backfill pier at grid lines C/2.
- Continue Auditorium truss reinforcement.
- Pour steps at east side stairs.
- Start south side steel columns and fly steel.
- Start south side stem wall footings.



Finishing North Side Slab-on-Grade

3. Activities that may impact campus operations:

- Access: College Avenue lane closure planned 04/02/07.
- Noise: Construction equipment on west site.
- Parking: Fewer South Street parking spaces for steel erection.
- Power out: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

