



# Measure E Bond Program

## MJC Auditorium Alterations/Addition

### CONSTRUCTION UPDATE

Issue No. 21

**MARCH 26, 2007**

#### 1. Work performed during week of 03/26/07:

- Cured concrete slab-on-grade at north building.
- Poured west side vault walls.
- Poured basement elevator lobby slab.
- Continued mechanical ductwork in basement.
- Poured chair lift at east side entrance to auditorium.
- Poured east side stairs.
- Installed fly area beams and "long" columns.
- Completed edge angles at north side addition roof.
- Started lay-out for basement metal stud walls.
- Continued installation of main switchgear
- Continued conduit to site transformer and disconnect.



**Finishing East Side Stairs to Basement**

#### 2. Work anticipated for week of 04/02/07:

- Start exterior wall stud at the north side addition.
- Continue erection of south side steel.
- Continue auditorium truss reinforcement.
- Pour steps at west side auditorium entrance.
- Install fire line piping at west side tunnel.
- Start south side stem wall footings.
- Form and pour west side vault top and tunnel walls



**Wall Forms for East Side Vault**

#### 3. Activities that may impact campus operations:

- Access: College Avenue lane closure planned 04/02/07.
- Noise: Construction equipment on west site.
- Parking: Less South Street parking spaces for steel erection.
- Power out: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

