



# Measure E Bond Program

## MJC Auditorium Alterations/Addition

### CONSTRUCTION UPDATE

Issue No. 22

**APRIL 6, 2007**

#### 1. Work performed during week of 04/02/07:

- Started clips and base plates for north side framing.
- Poured top for west side vault.
- Poured wall and part of tunnel top adjacent to vault.
- Installed gas line on west side of site.
- Installed fire and domestic water site piping to building.
- Installing chiller and pumps in mechanical room.
- Installed site conduit for "clean power" transformer.
- Installed under slab conduit in Little Theater.
- Started door frames and metal stud basement walls.
- Started erection of south side addition structural steel.
- Saw cut pattern at north side addition slab-on-grade.
- Poured portion of south side addition stem wall footing.



**Started South Side Addition Structural Steel**

#### 2. Work anticipated for week of 04/09/07:

- Continue erection of south side steel..
- Pour remaining west side tunnel floors and wall.
- Complete auditorium truss reinforcement.
- Continue north side addition metal stud framing.
- Continue mechanical and electrical work in basement.
- Complete metal stud framing in basement.
- Start north side addition mechanical ductwork



**Top Reinforcement for West Side Vault**

#### 3. Activities that may impact campus operations:

- Access: College Avenue lane closure week of 04/09/07.
- Noise: Construction equipment on east and north site.
- Parking: Less South Street parking spaces for deliveries.
- Power out: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

