



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 23

APRIL 13, 2007

1. Work performed during week of 04/09/07:

- a. Started north side addition metal stud framing.
- b. Poured west side tunnel floors and walls.
- c. Poured stairs at auditorium west side entrance.
- d. Poured chair lift and stair in Little Theater.
- e. Continued erection of south side structural steel.
- f. Installing equipment in mechanical room.
- g. Continued basement metal stud framing.
- h. Installed electrical floor outlets in Little Theater.
- i. Installing conduit from main switch to mechanical room.
- j. Continued duct installation in basement.
- k. Continued air and water line installation in basement.
- l. Completed retrofit at auditorium trusses.



South Side Addition Structural Steel

2. Work anticipated for week of 04/16/07:

- a. Continue erection of south side steel.
- b. Start mechanical piping at west side tunnels and vault.
- c. Start forming for south side addition stem walls.
- d. Continue north side addition metal stud framing.
- e. Continue mechanical and electrical work in basement.
- f. Rough-in electrical at metal stud framing in basement.
- g. Start duct work and electrical at 1st floor.



Formwork for West Side Tunnel Floors

3. Activities that may impact campus operations:

- a. Access: College Avenue lane closure week of 04/16/07.
- b. Noise: Construction equipment on north and south site.
- c. Parking: Less South Street parking spaces for deliveries.
- d. Power out: None anticipated.
- e. Water off: None anticipated.
- f. Odors: No unusual odors are expected.
- g. Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

