



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 24

APRIL 20, 2007

1. Work performed during week of 04/16/07:

- Continued metal stud framing at north building.
- Continued conduit installation underside of 2nd floor.
- Continued erection of south building structural steel.
- Continued equipment installation in mechanical room.
- Continued metal stud framing in basement.
- Continued fire sprinkler system installation.
- Continued duct installation in basement.
- Continued air and water lines installation in basement.
- Started metal deck installation at south building.
- Started drywall installation in basement.
- Started forming and reinforcing stem walls and stem wall footings at south building.



2nd Floor Deck at Sout Building

2. Work anticipated for week of 04/23/07:

- Continue metal deck installation at south building.
- Continue forming stem walls at south building.
- Continue metal stud framing at north building.
- Continue mechanical and electrical work in basement.
- Finish erection of south building structural steel.
- Finish fire sprinkler piping installation in Auditorium ceiling.
- Finish installation of conduit underside of 2nd floor.



Structural Steel at South Building

3. Activities that may impact campus operations:

- Access: College Avenue lane closure week of 04/23/07.
- Noise: Construction equipment on north and south site.
- Parking: Less South Street parking spaces for deliveries.
- Power out: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

