



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 26

MAY 4, 2007

1. Work performed during week of 04/30/07:

- Continued metal stud framing at north building.
- Continued conduit installation underside of 2nd floor.
- Installed east side stairs.
- Continued equipment installation in mechanical room.
- Continued metal stud framing in basement.
- Started fire sprinkler system at north side addition.
- Continued duct installation in basement and 1st floor.
- Started underground plumbing south side addition.
- Tack welding metal deck installation at south building.
- Started plywood sheathing at north side addition.
- Started backfilling at south side addition.



South Side Addition Metal Decking

2. Work anticipated for week of 05/07/07:

- Install west side tunnel tops and start backfilling area.
- Start backfilling at west side stairs.
- Continue metal stud framing at north building.
- Continue mechanical and electrical work in basement.
- Start metal deck inserts at south building.
- Continue fire sprinkler installation at north side addition.
- Continue MEP installation at basement and 1st floor.



Backfilling at South Side Addition

3. Activities that may impact campus operations:

- Access: East sidewalk closed at Music/Arts Buildings
- Noise: Construction equipment on south site.
- Parking: Less South Street parking spaces for deliveries.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

