



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 27

MAY 11, 2007

1. Work performed during week of 05/07/07:

- Continued metal stud framing at north side addition.
- Installed south side addition underground plumbing.
- Completed south side addition 2nd floor metal decking.
- Continued equipment installation in mechanical room.
- Completed metal stud framing in basement.
- Started fire sprinkler system at north side addition.
- Continued duct installation in basement and 1st floor.
- Started duct installation at north side addition.
- Installing deck inserts at south side addition.
- Continued plywood sheathing at north side addition.
- Started underslab rock at south side addition.



North Side Addition Exterior Framing

2. Work anticipated for week of 05/14/07:

- Backfill west side vault, pipe tunnels and stairs.
- Start remaining lead paint removal in auditorium.
- Continue metal stud framing at north side addition.
- Continue mechanical and electrical work in basement and 1st floor.
- Start 1st floor slab reinforcement at south side addition.
- Pour south side addition restroom curbs.
- Continue MEP installation at north side addition.



Cutting Metal Deck at South Side Addition

3. Activities that may impact campus operations:

- Access: East sidewalk closed at Music/Arts Buildings
- Noise: Construction equipment on south site.
- Parking: Less South Street parking spaces for deliveries.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

