



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 28

MAY 18, 2007

1. Work performed during week of 05/014/07:

- Continued metal stud framing at north side addition.
- Installed south side addition 1st floor reinforcement.
- Installed south side addition 2nd floor reinforcement.
- Back filled west side vault and tunnels.
- Staging for start of south side addition metal framing.
- Finished fire sprinkler rough-in at north side addition.
- Continued chilled water pipe installation in basement.
- Continued duct installation at north side addition.
- Started additional lead paint removal in auditorium.
- Stated retrofit steel installation at fly loft.
- Poured areas of concrete floor at south side addition.



North Side Addition Plywood Sheathing

2. Work anticipated for week of 05/21/07:

- Pour south side addition slab-on-grade.
- Pour south side addition 2nd floor slab.
- Start installation of west side stairs.
- Continue mechanical and electrical work in basement and 1st floor.
- Continue lead paint removal above auditorium ceiling.
- Continue metal framing at north side addition.
- Continue MEP installation at north side addition.



South Side Addition 2nd Floor Reinforcement

3. Activities that may impact campus operations:

- Access: East sidewalk closed at Music/Arts Buildings
- Noise: Construction equipment on south site.
- Parking: Less South Street parking spaces for deliveries.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

