



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 29

MAY 25, 2007

1. Work performed during week of 05/21/07:

- Continued metal stud framing at north side addition.
- Poured south side addition 1st floor slab-on-grade.
- Poured south side addition 2nd floor slab.
- Started installation of west side stairs.
- Started metal stud framing at east side stairs.
- Continued fire sprinkler rough-in at 1st floor.
- Continued chilled water pipe installation in basement.
- Continued duct installation at south side addition.
- Completed lead paint removal in auditorium.
- Continued retrofit steel installation at fly loft.
- Installed gas line through south parking lot.



Placing South Side Addition 2nd Floor Concrete

2. Work anticipated for week of 05/28/07:

- Pour Little Theater slab-on-grade.
- Start scaffolding for south side addition metal stud framing.
- Install reinforcement for concrete pads at south side addition roof.
- Pour footings along E1 and 6 lines on the west side of the building.
- Continue mechanical and electrical work in basement and 1st floor.
- Start exterior metal sheathing at north side addition.
- Continue MEP installation at north and south side additions.



West Side Stairs and Footing Form Installation

3. Activities that may impact campus operations:

- Access: East sidewalk closed at Music/Arts Buildings
- Noise: Construction equipment on south site.
- Parking: Less South Street parking spaces for deliveries.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

