



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 32

JUNE 15, 2007

1. Work performed during week of 06/11/07:

- Started off site improvements along South Drive.
- Started framing at 2nd floor of north side addition.
- Continued metal stud framing at north side addition.
- Continued ceiling framing at loading dock.
- Continued south side addition metal stud framing.
- Continued MEP work in basement.
- Continued spot priming of structural steel.
- Finished fireproofing at south side addition.



Scaffolding at South Side Addition

2. Work anticipated for week of 06/18/07:

- Start lath installation at north side addition.
- Continue south side addition metal stud framing.
- Continue A/V conduit installation above auditorium ceiling.
- Continue MEP work in basement.
- Continue off site improvements along South Drive and Stoddard Ave.
- Finish ductwork and sprinkler piping at 1st floor of south side addition.



Off Site Improvements along South Drive

3. Activities that may impact campus operations:

- Access: No access to south sidewalk along South Drive and north sidewalk along Stoddard Ave.
- Noise: Construction equipment along South Drive and Stoddard Ave.
- Parking: Fewer parking spaces along South Drive.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: Due to construction equipment Along Stoddard Ave.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

