



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 33

JUNE 22, 2007

1. Work performed during week of 06/18/07:

- Started installation of fire sprinkler pipes at 2nd floor of south side addition.
- Continued off site improvements.
- Continued framing at 2nd floor of south side addition.
- Continued ceiling framing at loading dock.
- Continued framing at 1st floor of south side addition.
- Continued MEP work in basement and north side.
- Continued electrical rough in at north side addition.
- Finished spot priming of structural steel.



2. Work anticipated for week of 06/25/07:

- Start site demolition on the south side of South Drive east end.
- Continue south side addition metal stud framing.
- Continue A/V conduit installation above auditorium ceiling.
- Continue MEP work in basement and north side addition.
- Continue off site improvements along South Drive and Stoddard Ave.
- Finish roof decking at north side addition.

Framing Perimeter Walls at South Side Addition



South Side Addition

3. Activities that may impact campus operations:

- Access: No access to south sidewalk along South Drive and north sidewalk along Stoddard Ave.
- Noise: Construction equipment along South Drive and Stoddard Ave.
- Parking: Fewer parking spaces along South Drive.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: Due to off site improvements along South Drive.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

