



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 35

JULY 06, 2007

1. Work performed during week of 07/02/07:

- Started HVAC at 2nd floor of south side addition.
- Continued site improvements.
- Continued wall framing at south side addition.
- Continued installation of fire sprinkler lines at 2nd floor of south side addition.
- Continued MEP rough-in at south side addition.
- Continued electrical rough-in in basement.
- Finished installation of metal roof at north side addition.
- Excavated for exterior footing extensions west and east side of Auditorium wings.



2nd Floor at South Building Addition

2. Work anticipated for week of 07/09/07:

- Start installation of Auditorium catwalks.
- Start chilled water piping at 2nd floor of south side addition.
- Continue wall framing at south side addition.
- Continue A/V conduit installation at Auditorium ceiling.
- Finish steel retrofitting at Auditorium ceiling.
- Finish site improvements.



Site Improvements

3. Activities that may impact campus operations:

- Access: No access to southern sidewalk along South Drive and northern sidewalk along Stoddard Ave.
- Noise: Due to construction equipment along South Drive and Stoddard Ave.
- Parking: Fewer parking spaces along South Drive.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

