



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 36

JULY 20, 2007

1. Work performed during week of 07/16/07:

- Poured amp room deck, east stairs landings and miscellaneous areas at south side addition.
- Continued site improvements.
- Continued wall framing at south side addition.
- Continued MEP rough-in at south side addition.
- Continued installation of site lighting.
- Finished installation of steam tunnel piping.

2. Work anticipated for week of 07/23/07:

- Start installation of Auditorium catwalks.
- Continue wall framing at south side addition.
- Continue A/V conduit installation.
- Finish steel retrofitting at Auditorium ceiling.
- Finish site improvements.
- Finish wall framing in the Little Theater.
- Finish installation of fire sprnkler piping at 2nd floor of south side addition.



2nd Floor of South Side addition



**Sheathing Exterior Walls at
South Side Addition**

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of Auditorium.
- Noise: Due to construction equipment along South Drive.
- Parking: West side parking along South Drive now available.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

