



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 37

JULY 27, 2007

1. Work performed during week of 07/23/07:

- a. Started patching walls in the basement.
- b. Continued site improvements.
- c. Continued wall framing at south side addition.
- d. Continued MEP rough-in at south side addition.
- e. Continued installation of site lighting.
- f. Finished wall framing in the Little Theater.
- g. Finished steel retrofitting at Auditorium ceiling.

2. Work anticipated for week of 07/30/07:

- a. Start installation of Auditorium catwalks.
- b. Start installation of coiling doors.
- c. Start installation of roof HVAC equipment at south side addition.
- d. Continue wall framing at south side addition.
- e. Continue A/V conduit installation.
- f. Finish site improvements.
- g. Finish installation of fire sprinkler piping at 2nd floor of south side addition.



Framing Rehearsal/Multipurpose at 2nd Floor of South Side Addition



Framing South Side Addition

3. Activities that may impact campus operations:

- a. Access: No access to sidewalk in front of Auditorium.
- b. Noise: Due to construction equipment along South Drive.
- c. Parking: Less South Drive parking spaces for deliveries.
- d. Power outages: None anticipated.
- e. Water off: None anticipated.
- f. Odors: No unusual odors are expected.
- g. Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

