



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 39

AUGUST 10, 2007

1. Work performed during week of 08/06/07:

- Started framing ceiling at north side addition.
- Started installation of fire sprinklers at stage fly.
- Continued sheathing exterior walls at north side addition.
- Continued installation of catwalk over orchestra pit.
- Continued wall framing at south side addition.
- Continued MEP rough-in at south side addition.
- Installed sound isolators for roof top HVAC equipment.

2. Work anticipated for week of 08/13/07:

- Start installation of single ply roofing at the south side addition.
- Start installation of storefront at the north side addition.
- Pour curbs for cooling towers at south side addition.
- Continue installation of catwalks over orchestra pit.
- Continue wall framing at 2nd floor of south side addition.
- Continue installation of A/V conduit at south side addition.
- Finish framing parapet walls at south side addition.
- Finish MEP rough-in at 1st floor of south side addition.



Sheathing Exterior Walls at North Side Addition



Installing Roof Top HVAC Equipment

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of Auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

