



# Measure E Bond Program

## MJC Auditorium Alterations/Addition

### CONSTRUCTION UPDATE

Issue No. 41

**AUGUST 24, 2007**

#### 1. Work performed during week of 08/20/07:

- Started installation of new removable stage floor system.
- Continued wall framing at the south side addition.
- Continued MEP rough-in at the south side addition.
- Finished installation of storefront frames at the north side addition.
- Finished installation of small catwalk at auditorium ceiling.

#### 2. Work anticipated for week of 08/27/07:

- Start installation of single ply roofing at the south side addition.
- Start taping and finishing walls in the basement.
- Start installation of drywall at the 1<sup>st</sup> floor of south side addition.
- Continue installation of catwalks over orchestra pit.
- Continue wall framing at the 2<sup>nd</sup> floor of south side addition.
- Continue branching electrical infrastructure at the south side addition.
- Finish MEP rough-in at the 1<sup>st</sup> floor of south side addition.



**Sheathing East Side  
Exterior Walls**



**Installing Trim & Lath at the  
North Side Addition**

#### 3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email [shall@kitchell.com](mailto:shall@kitchell.com)

