



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 43

SEPTEMBER 07, 2007

1. Work performed during week of 09/03/07:

- Started plastering at the north side addition.
- Started drywalling at the 1st floor of south side addition.
- Continued installation of single ply roofing at the south side addition.
- Continued 1 hr tunnel construction at the 2nd floor of south side addition.
- Continued wall framing at the south side addition.
- Continued MEP rough-in at the south side addition.

2. Work anticipated for week of 09/10/07:

- Continue finishing walls in the basement.
- Continue drywalling at the 1st floor of south side addition.
- Continue wall framing at the 2nd floor of south side addition.
- Continue branching electrical infrastructure at the south side addition.
- Finish installation of single ply roofing at the south side addition.
- Finish plastering at the north side addition.
- Finish installation of catwalk over orchestra pit.



**Plastering North Side Addition
Exterior Walls**



**Sheathing South Side Addition
Exterior Walls**

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

