



# Measure E Bond Program

## MJC Auditorium Alterations/Addition

### CONSTRUCTION UPDATE

Issue No. 45

**SEPTEMBER 21, 2007**

#### 1. Work performed during week of 09/17/07:

- Wrecked scaffold at the north side addition.
- Continued 1 hr tunnel construction at the 1<sup>st</sup> floor of the south side addition.
- Continued framing walls at the south side addition.
- Continued MEP rough-in at the south side addition.
- Continued installation of single ply roofing at the south side addition.
- Erected scaffold inside auditorium.
- Sprayed stucco at the north side addition.

#### 2. Work anticipated for week of 09/24/07:

- Start framing ceiling inside auditorium.
- Start pulling audiovisual system cables.
- Start single ply roofing at north side addition.
- Start construction of exterior footings at the north side addition.
- Install roof top units at the south side addition.
- Continue installing drywall at the 1<sup>st</sup> and 2<sup>nd</sup> floors of the south side addition.
- Continue MEP rough-in at the south side addition.
- Finish installation of single ply roofing at the south side addition.



**North Side Addition**



**Sheathing Exterior Walls at the South Side Addition**

#### 3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at  
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

