



# Measure E Bond Program

## MJC Auditorium Alterations/Addition

### CONSTRUCTION UPDATE

Issue No. 46

**SEPTEMBER 28, 2007**

#### 1. Work performed during week of 09/24/07:

- Laid out exterior footings at the north side addition.
- Delivered the main stage spiral stair case.
- Continued 1 hr tunnel construction at the south side addition.
- Continued framing walls at the south side addition.
- Continued MEP rough-in at the south side addition.
- Installed HVAC units at the south side addition.
- Finished installation of single ply roofing at the south side addition.

#### 2. Work anticipated for week of 10/01/07:

- Start ceiling upgrade inside auditorium.
- Start pulling Audiovisual System cables.
- Start single ply roofing at the north side addition.
- Start installation of the main stage spiral stair case.
- Continue drywalling at the south side addition.
- Continue MEP rough-in at the south side addition.
- Excavate exterior footings at the north side addition.



**Installing Roof Top HVAC Units at the South Side Addition**



**Lathing Exterior Walls at the South Side Addition**

#### 3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

