



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 47

OCTOBER 05, 2007

1. Work performed during week of 10/01/07:

- Started installation of single ply roofing at the north side addition.
- Started plastering at the south side addition.
- Continued 1 hr tunnel construction at the south side addition.
- Continued framing walls at the south side addition.
- Continued MEP rough-in at the south side addition.
- Painted the main stage spiral staircase.
- Poured exterior footings at the north side addition.

2. Work anticipated for week of 10/08/07:

- Start building CMU walls at the north side addition.
- Start pulling Audiovisual System cables.
- Start ceiling upgrade inside auditorium.
- Start installation of the main stage spiral staircase.
- Continue drywalling at the south side addition.
- Continue MEP rough-in at the south side addition.
- Continue lathing exterior walls at the south side addition.



Plastering Exterior Walls at the South Side Addition



Pouring Exterior Footings at the North Side Addition

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

