



# Measure E Bond Program

## MJC Auditorium Alterations/Addition

### CONSTRUCTION UPDATE

Issue No. 49

**OCTOBER 19, 2007**

#### 1. Work performed during week of 10/15/07:

- Started pulling Audiovisual System cables.
- Started removing scaffold at the south side addition.
- Started framing ceilings at the 2<sup>nd</sup> floor of the south side addition.
- Continued branching AV infrastructure at the 2<sup>nd</sup> floor of the south side addition.
- Continued MEP rough-in at the south side addition.
- Finished single ply roofing at the north side addition.

#### 2. Work anticipated for week of 10/22/07:

- Excavate and pour exterior footings along the east elevation.
- Start building CMU walls at the north side addition.
- Start ceiling upgrade inside auditorium.
- Continue drywalling at the south side addition.
- Finish removing east side scaffold at the south side addition.
- Finish plastering the south side addition.



**South Side Addition**



**Removing Scaffold at the South Side Addition**

#### 3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

