



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 65

FEBRUARY 15, 2008

1. Work performed during week of 2/11/08

- Started building benches at the north side addition
- Started installing additional steel at the fly gallery
- Started grading for the new south side parking lot
- Continued installing restroom accessories
- Continued installing casework
- Poured stem walls at the Loading Dock
- Completed Installation of the east side storefronts
- Completed demolition of the south side parking lot
- Framed steel deck at the Little Theater Patio

2. Work anticipated for week of 2/18/08:

- Pour CIP benches at the north side addition
- Form and pour stairs at the north side addition
- Continue grading for new south side parking lot
- Continue installing casework
- Continue painting interior walls
- Finish installing composite panels
- Pour SOG at the Loading Dock



Deck at the Little Theater Patio



Grading for New Parking Lot at the South Side Addition

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: From sitework activities at the south side parking lot.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

