



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 66

FEBRUARY 22, 2008

1. Work performed during week of 2/18/08

- Started installing interior glazing.
- Started testing main electrical panels.
- Started building transformer enclosure.
- Continued installing restroom accessories.
- Continued installing casework.
- Poured curbs, mow strips and SOG at loading dock.
- Finished installing the east side storefronts.
- Finished grading the east side of the new south side parking lot and the north side walkways.



Main Auditorium Entrance

2. Work anticipated for week of 2/25/08:

- Finish testing main electrical panels.
- Continue installing additional steel beams at the fly gallery.
- Set asphalt pavement at the east side of the south side parking lot.
- Form and pour north side stairs and walkways.
- Finish installing casework.
- Finish installing composite panels.
- Finish building transformer enclosure.



Pouring Curb & Gutter at the New South Side Parking Lot

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: From demolition activities at the south side parking lot.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

