



# Measure E Bond Program

## MJC Auditorium Alterations/Addition

### CONSTRUCTION UPDATE

Issue No. 38

**AUGUST 3, 2007**

#### 1. Work performed during week of 07/30/07:

- Started sheathing exterior walls at north side addition.
- Started installation of roof HVAC equipment.
- Started laying out catwalk over orchestra pit.
- Continued wall framing at south side addition.
- Continued MEP rough-in at south side addition.
- Finished site concrete improvements.
- Poured sidewalk south of Art Building.
- Poured light bases for site lighting along South Drive.



**Sheathing Exterior Walls at  
North Side Addition**

#### 2. Work anticipated for week of 08/06/07:

- Start installation of Auditorium catwalks.
- Start installation of coiling doors.
- Continue MEP rough-in at south side addition.
- Continue wall framing at south side addition.
- Continue A/V conduit installation at south side addition.
- Finish framing parapet walls at south side addition.
- Finish plumbing rough-in at south side addition restrooms.



**MEP Rough-in at the 2<sup>nd</sup> Floor of  
South Side Addition**

#### 3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of Auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 429A Tully Road, Room 103, Modesto CA 95354 Tel: 575-6724 Email shall@kitchell.com

