



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 54

NOVEMBER 30, 2007

1. Work performed during week of 11/26/07:

- Started installing exterior composite panels.
- Started painting the main stage fly tower.
- Continued installing elevator #2.
- Continued ceiling upgrade inside Auditorium.
- Continued building brick and CMU walls at the little theater patio.
- Poured footings at the west side stairs and ramp.

2. Work anticipated for week of 12/03/07:

- Start painting interior walls at the north side addition.
- Start installing large storefronts.
- Continue installing exterior composite panels.
- Continue installing elevator #2.
- Continue ceiling upgrade inside Auditorium.
- Finish building brick and CMU walls at the little theater patio.
- Finish installing coiling doors.



Installing Composite Panels



Painting the Main Stage Fly Tower

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

