



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 56

DECEMBER 14, 2007

1. Work performed during week of 12/10/07:

- Started painting floors in restrooms at the south side addition.
- Continued installing elevator #2.
- Continued ceiling upgrade inside Auditorium.
- Continued roughing-in electrical infrastructure.
- Finish installing ceramic tile in all restrooms.
- Poured ramps and stairs.
- Finished painting the main stage fly tower.

2. Work anticipated for week of 12/17/07:

- Start installing large storefronts.
- Start painting the main lobby.
- Continue installing exterior composite panels.
- Continue installing elevator #2.
- Continue ceiling upgrade inside Auditorium.
- Continue painting interior walls at the north side addition.



Pouring Ramp at the Loading Dock



Installing Composite Panels at the South Side Addition

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

