



# Measure E Bond Program

## MJC Auditorium Alterations/Addition

### CONSTRUCTION UPDATE

Issue No. 61

**JANUARY 18, 2008**

#### 1. Work performed during week of 1/14/08:

- Started removing existing Auditorium seats.
- Continued installing storefronts at the west stairs.
- Continued installing casework.
- Continued painting interior walls in the 2<sup>nd</sup> floor of the south side addition.
- Removed scaffolding inside Auditorium.
- Sprayed plaster over CMU walls at the north side addition.
- Poured ramps, stem walls and stairs at the Little Theater Patio



**Painting the Window Washing Platforms**

#### 2. Work anticipated for week of 1/21/08:

- Start setting thin brick over CMU walls at the north side addition.
- Start installing storefronts at the east side stairs.
- Continue installing toilet partitions.
- Continue painting walls in the 2<sup>nd</sup> floor of the south side addition.
- Finish removing Auditorium seats.



**Installing Toilet Partitions in the 2<sup>nd</sup> Floor Restrooms**

#### 3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: No unusual dust is expected.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email [agourtzelis@kitchell.com](mailto:agourtzelis@kitchell.com)

