



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 64

FEBRUARY 8, 2008

1. Work performed during week of 2/5/08

- Started installing the east side storefronts.
- Started demolishing the south side parking lot.
- Started framing the steel deck frame at the Little Theater Patio.
- Continued installing restroom accessories.
- Continued installing casework.
- Continued painting interior walls.
- Poured the west side stairs and ramp.
- Finished installing reinforcing steel at the Loading Dock.



Demolishing Existing South Side Parking lot

2. Work anticipated for week of 2/15/08:

- Start installing additional steel beams at the fly gallery.
- Start grading for the new south side parking lot.
- Continue installing casework.
- Continue painting interior walls.
- Finish installing composite panels.
- Pour SOG at the Loading Dock



Finishing the West Side Stairs and Ramp

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: From demolition activities at the south side parking lot.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

