



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 69

MARCH 14, 2008

1. Work performed during week of 3/10/08

- Started grading pad for the west side parking lot.
- Started staining floors in the main lobby and bridge.
- Started installing exterior sunshades.
- Started installing tackboard.
- Continued pulling AV cable and terminating boxes.
- Poured walkways & SOG at the north side addition.
- Completed thin brick at the west side stairs.
- Installed architectural cap over CMU walls at trash enclosure and east side ramp and stairs.



East Side Ramp and Stairs

2. Work anticipated for week of 3/17/08:

- Start installing the Little Theater rigging system.
- Continue sitework improvements.
- Continue pulling AV cable and terminating boxes
- Continue installing exterior sunshades.
- Finish staining floors in the main lobby and bridge.
- Pave the west side of the south side parking lot.



Main Lobby Bridge

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: From demolition activities at the south side parking lot.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

