



Measure E Bond Program

MJC Auditorium Alterations/Addition

CONSTRUCTION UPDATE

Issue No. 70

MARCH 21, 2008

1. Work performed during week of 3/17/08


- Started installing the Little Theater rigging system.
- Started installing the dim cove lighting system.
- Continued installing acoustical panels.
- Continued installing telecom system.
- Continued pulling AV cable and terminating boxes.
- Graded pad for the west side parking lot.
- Stained floors in the main lobby and bridge.
- Poured curbs and walkways at the south side addition.



Grading the West Side of the South Parking Lot

2. Work anticipated for week of 3/24/08:

- Start installing access lifts.
- Start installing trex deck at the Little Theater Patio.
- Continue installing the Little Theater rigging system.
- Continue pulling AV cable and terminating boxes.
- Continue installing exterior sunshades.
- Pave the west side of the south parking lot.



Installing the Little Theater Rigging System

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: From demolition activities at the south side parking lot.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

