



Measure E Bond Program

MJC Auditorium Alterations/Addition


CONSTRUCTION UPDATE

Issue No. 71

MARCH 27, 2008

1. Work performed during week of 3/24/08

- Started installing wall carpet.
- Started installing AV equipment in the Little Theater Control Booth.
- Continued installing telecom system.
- Continued pulling AV cable and terminating boxes.
- Installed hardwood floor in Multipurpose Room.
- Finished installing exterior sunshades.
- Finished installing the cove lighting system.
- Poured valley gutter at the west side of the south parking lot.



Sunshades at the South Side Addition

2. Work anticipated for week of 3/31/08:

- Start installing access lifts.
- Start installing trex deck at the Little Theater Patio.
- Continue installing the Little Theater rigging system.
- Continue pulling AV cable and terminating boxes.
- Finish walkways at the north side addition.
- Pave the west side of the south parking lot.



Installing Hardwood Floor in the Multipurpose Room

3. Activities that may impact campus operations:

- Access: No access to sidewalk in front of auditorium.
- Noise: Construction equipment on site.
- Parking: Parking Lot F closed during construction.
- Power outages: None anticipated.
- Water off: None anticipated.
- Odors: No unusual odors are expected.
- Dust: From sitework activities at the south parking lot.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

