



Measure E Bond Program

MJC Auditorium Alterations/Additions

CONSTRUCTION UPDATE

Issue No. 73

APRIL 11, 2008

1. Work performed during week of 4/7/08:

- a. Started painting the Main Auditorium floor.
- b. Started installing access lifts.
- c. Continued installing ductwork at Dust Collector unit.
- d. Continued installing telecom system.
- e. Continued setting linoleum tile.
- f. Continued installing and connecting AV equipment.
- g. Continued installing wall carpet.
- h. Finished installing the Little Theater rigging system.
- i. Finished bead blasting the Main Auditorium floor.
- j. Finished pouring walkways at the south side addition.



**Installing Ductwork at
Dust Collector Unit**

2. Work anticipated for week of 4/14/08:

- a. Start installing the Main Theater rigging system.
- b. Start installing trex deck at the Little Theater Patio.
- c. Continue installing and connecting AV equipment.
- d. Finish installing access lifts.
- e. Finish installing ductwork for Dust Collector unit.
- f. Finish painting the Main Auditorium floor.



The South Side Addition

3. Activities that may impact campus operations:

- a. Access: No access to sidewalk in front of auditorium.
- b. Noise: Construction equipment on site.
- c. Parking: Parking Lot F closed during construction.
- d. Power outages: None anticipated.
- e. Water off: None anticipated.
- f. Odors: No unusual odors are expected.
- g. Dust: None anticipated.

If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at
2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email agourtzelis@kitchell.com

